SOUTH LAKELAND LOCAL COMMITTEE Divisional Highway Priority Works Programme 2022/2023

Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Improvements to footway between Flookburgh to new playground on Moor Lane (additional contributions will be requried)		£6,000		25/07/2017	Stuart Braithwaite has indicated that the caravan park development is able to pay rest of
		Additional contribution to footway improvements (listed above)		£2,000		19/07/2018	(£20K) this – no further funding required. Aiming to make improvements in 2020/21
Cartmel	QSLNPRN20	Haggs Lane new 30mph sign (remove old sign & relocate)		£1,500		29/01/2020	Works ordered to be completed summer 2020
		Review of Cartmel Parking Restrictions for possible future amendments to the TRO (additional future year funding requried for any TRO)	£6,000	£6,000	£0	21/07/2021	Ongoing from previous year
		Hazelrigg Canny Hill Not suitable for HGV Signs	£6,000	£500	£O		Signs Ordered
		Cartmel parking review possible measures	20,000	£5,500	20		Ongoing
		Lining improvements Backbarrow area	£6,000	£2,500	£2,800		New request
		Pedestrian in road signs Low Wood area		£700			New request
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Lindale HGV ban scheme Staff time for design		£500		29/09/2016	Enquiries have been sent to HE for costs / implictions
		Allocation to complete TROs for Windermere Road, Cragg Drive junction and No Loading on Kents Bank Road		£2,500		19/07/2018	TRO approved. Awaiting installation of signs and markings. Delayed by Covud-19
		Drainage improvement at Strawberry Bank on Cartmel Fell		£2,000		19/07/2018	Peter Hosking to follow up

1

Grange	QSLNPRN21	ED owned SID (checking roads with Cllr and CRASH) - be Allithwaite Road , The esplanade and Windermere Road		£4,000		30/09/2019	To be progressed in 2020/21
		Problem of children crossing the road in Lindale near Bell Hill Park		£1,500		30/09/2019	To be progressed with the implementation of the TRO
		Allocation towards the replacement of the Grange SID – to be solar and moved around	£6,000	£4,000	£0	21/07/2021	Ongoing from previous year
		Possible options for measures at Kents Bank in connection with Cross Bay walks	20,000	£2,000	£U	21/07/2021	Ongoing from previous year
		Allocation for Kents Bank Cross Bay walk related TRO- Initial & Formal consultation (further matching allocation requried from next tax years funding to implement TRO) Wilson Bends Lindale sign and line improvement	£6,000	£4,000	£0		Signs Ordered
		Temporary SID which can be moved around the area similat to last years ordered device		£2,000			Ordered
		SID installation The Esplanade		£1,000			New Request
		School Parking Signs	00.000	£300	00		New Request
		SID for Kents Bank Road near Fire Station (subject to prodecure via CRASH)	£6,000	£3,200	£0		New Request
		Post for SID at Kents Bank Road near Fire Station		£500			New Request
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Improvements to signing and road markings as traffic calming through Blawith / Water Yeat and Torver		£4,000		19/07/2018	Works tickets currently being prepared to order
		Improvements to signing and road markings as traffic calming for Coniston: Ship Inn to Adams Bridge		£2,000		19/07/2018	Works tickets currently being prepared to order
High Furness	QSLNPRN22	Spark Bridge red hatching entrance		£2,500		29/01/2020	Works to be ordered in conjunction with scheme for Low Furness in coming months
		Broughton 20mph scheme - reallocation from other scheme which are not to be progressed at this time	2	£3,500		29/01/2020	Formal consultation on hold due to covid-19. Technical design works ongoing to ensure consultation is done as soon as possible

		Broughton 20mph scheme	£6,000	£6,000	£0	21/07/2021	Completed
		Lowick relocation of sat nav sign futher allocation		£1,000			Signs Ordered
		Coniston/Torver road marking improvements		£1,000			Ongoing
		Hawkshead Squares project contribution		£1,500	£0		Hawshead PC leading project
		Satterthwaite consideration of measures regarding parking concerns	£6,000	£500			Ongoing
		Coniston consideraton of ammendments to parking restrictions		£1,500			Ongoing
		Skewith Bridge consideration of measures with regard to pedestrian		£500			Ongoing
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Additional contribution to Castle Estate entrance improvement works and also to TRO for 20mph scheme		£6,000		29/01/2019	Works underway for the scheme but delayed due to Covid-19. Works set to restart in coming month.
Kendal	QSLNPRN23	Additional contribution to Castle Estate entrance improvement works and also to TRO for 20mph scheme		£5,500		30/09/2019	As above
Castle	QSLIVERINZS	Re-locate children crossing warning sign by shop to a better location.		£500		30/09/2019	Works ordered for sign. Completion delayed due to Covid-19. Sign expected to be made soon.
		Hayclose Road / Kendal Parks parking assessment / review	£6,000	£6,000	£0	21/07/2021	Ongoing from previous year
		Hayclose Road / Kendal Parks parking assessment subsequent measures	£6,000	£6,000	£0		Review completed report to be sent to Councillor Hogg
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Consideration of improvements on Greenside at Sunny Brow Nursery access -initially staff time		£500		29/09/2016	Initial plan drawn to discuss with Member

Kendal Highgate	QSLNPRN24	Gillinggate - speed concerns - initial options work	£6,000	£3,000	£0	21/07/2021	Ongoing from previous year
		Improvement of road markings in Highgate division	. 20,000	£3,000		21/07/2021	Ongoing from previous year
		Gillingate-speed concerns - traffic-scheme Reallocated to Road Marking scheme across kendal Highgate Division	£6,000	£6,000	£0		Reallocated
		Road marking scheme across Kendal Highgate Division	£6,000	£6,000	£0		New Request
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Warning signs and road markings on Sedbergh Road to encompass both Eller Raise and Sandylands junctions		£3,500		30/11/2017	In progress
Kendal	QSLNPRN25	TROs - Allocation of funding to complete Appleby Road and Shap Road parking scheme		£3,000		30/09/2019	Initial consultation completed. Formal TRO Spring 2020
Nether		TRO - Speed review on A684 Singleton Road junction with Castle Green		£3,000		30/09/2019	Incororate with Speed limit TRO for various South Lakes 2020
		Shap Road Area TRO	£6,000	£6,000	£0	21/07/2021	Completed
		Castle Street conisderation of improvement to No Entry Signs		£3,000			In progress
		Shap Road signage improvements	£6,000	£1,000			Completed
		Castle Crescent - Residents only signs	20,000	£700			Works ordered
		Castle Streets area - residents only signs		£1,300			Works Order
		Parking review Castle Street area		£1,500			New Request
		T junction sign for Castle Green Close Cul-de-Sac	£6,000	£500	£0		New Reqeuest
		Shap Road pavement improvement works		£4,000			New Request

Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Additional allocation to a pedestrian crossing on the A65 Burton Road near Helmside Road junction		£4,000		19/07/2018	Funding not sufficient, new request gone in to apply for CIL funding
Kendal South	QSLNPRN26	Additional allocation to a pedestrian crossing on the A65 Burton Road near Helmside Road junction		£5,000		30/09/2019	Funding not sufficient, new request gone in to apply for CIL funding
		Additional funding for pedestrian crossing of the A65 near Helmside Road junction	£6,000	£6,000	£0	21/07/2021	Ongoing from previous
		Additional funding for pedestrian crossing of the A65 near Helmside Road junction	£6,000	£6,000	£0		Ongoing scheme
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Junction improvement consideration for Horncop Lane / Sparrowmire Lane		£1,000		21/03/2017	Officers working on ideas to come back with. (Additional funding to implement any changes would then be required)
		Bus stop build out at Greenside		£3,000		19/07/2018	Design detailed – works to be instructed. Delivery may be delayed due to Covid-19
Kendal		Cycle Barriers on Fellside / rail on High Garth footpath		£1,000		19/07/2018	Need to ensure correct location to place works instruction. To be followed up
Strickland and Fell	QSLNPRN27	Kendal Green stones or bollards	CC 000	£2,000	£0	30/09/2019	To be ordered summer 2020
		SID on Greenside	£6,000	£4,000	£U	30/09/2019	New request - additional funding required
		SID on Greenside - additional contribution		£2,000		21/07/2021	Ongoing scheme
		Improvement of 2 sections of currently unmade desire line footpath, Beast Banks and Tenterfell	£6,000	£4,000	£0	21/07/2021	Ongoing scheme
		Low Mead Footpath works (subject to ownership- confirmation) Reallocate to Horncop Lane/Sparrowmire jucntion improvements	£6,000	£1,000	£0		Reallocated
		Junction improvement consideration for Horncop Lane / Sparrowmire Lane - implmentation of proposals		£5,000			Ongoing scheme
		Kendal Green Traffic Review	£6,000	£500	£0		New request
		Junction improvement consideration for Horncop Lane / Sparrowmire Lane - implmentation of proposals	ent consideration for Horncop Lane /				New request
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status

		TRO-Traffic Calming and speed related measures for Arnside		£6,000		19/07/2018	Initial consultation completed Autumn 2019. Formal consultation currently on hold. Works continuing to prepare for formal TRO consultation as soon is possible
		TRO - Additional allocation to Speed related measures for Arnside		£5,000		30/09/2019	As above
		TRO - Measures to address speeding and large vehicles using Guard Hill Lane at Carr Bank On hold		£2000 (only £1,000 available)		30/09/2019	New request -On hold as funding not sufficient, pursuing funding options
		Unsuitable for caravans sign for Beetham village		Privately funded (£500)		30/09/2019	New request Beetham PC to pay for (need to arrange this)
Kent Estuary	QSLNPRN28	TRO - Measures to stop motorhome parking in Arnside		Privately funded (£500)		30/09/2019	New request Arnside PC to pay for Being undertaken with 20mph speed limit therefore as above
		Arnside TRO and Traffic Calming scheme	£6,000	£6,000	£0	21/07/2021	Completed
		Arnside TRO and Traffic Calming scheme	£6,000	£6,000	£0		Completed
		Implentaion to keep clear bar marking (once new service	CC 000				Implentaion to keep clear bar marking
		procdure released)	£6,000	£200	£5,800		(once new service procdure released)
Division	Project Code	procdure released) Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	
Division	Project Code		Divisional Total for	Estimate	Remaining	Committee	(once new service procdure released)
Division	Project Code	Description Consideration of concerns raised at Chapel Hill for initial consutlation and a possible future TRO (any TRO will requrie	Divisional Total for	Estimate Cost (£)	Remaining	Committee Approval Date	(once new service procdure released) Status Initial consultation undertaken March 2020. Interrupted by Covid-19 and assessment of
Division	Project Code	Description Consideration of concerns raised at Chapel Hill for initial consutlation and a possible future TRO (any TRO will requrie funding in a future year)	Divisional Total for	Estimate Cost (£)	Remaining	Committee Approval Date	(once new service procdure released) Status Initial consultation undertaken March 2020. Interrupted by Covid-19 and assessment of next steps required
Division Lakes		Description Consideration of concerns raised at Chapel Hill for initial consutlation and a possible future TRO (any TRO will requrie funding in a future year) Wansfell Road Rothay Road signage for the filter lane	Divisional Total for	Estimate Cost (£) £1,000	Remaining	Committee Approval Date 19/07/2018 30/09/2019	(once new service procdure released) Status Initial consultation undertaken March 2020. Interrupted by Covid-19 and assessment of next steps required Order to be placed in Summer 2020
		Description Consideration of concerns raised at Chapel Hill for initial consutlation and a possible future TRO (any TRO will requrie funding in a future year) Wansfell Road Rothay Road signage for the filter lane Rydal welcome sign replacment Consideration of concerns raised at Kirkfield and St Anne's Close, for initial consutlation (If TRO is will required it will need	Divisional Total for	Estimate Cost (£) £1,000 £1,000	Remaining	Committee Approval Date 19/07/2018 30/09/2019 30/09/2019	Status Initial consultation undertaken March 2020. Interrupted by Covid-19 and assessment of next steps required Order to be placed in Summer 2020 Completed Spring 2020 Parking assessment to be progressed from March to Sept 2020 — Parking assessment

		Chapel Hill and Low Gale statutory consultation and measures		£4,000			Ongoing request
		Wansfell Road Rothay Road signage for the filter lane		£500			Completed
		Installation of poles for a SID at Grasemre	£6,000	£6,000 £200 £1,300	£0		Completed
		Consideration of parking concerns at Rugby Club, Ambleside & Elterwater (future funding may be required for any TRO) Reallocated to conisderation of a TRO for A591 Jenkins Fields area, Ambleside (if TRO is to progress further funding allocation will be required in a future year.)					Ongoing
		Parking Review: Kirkfield & St Anne's, Ambleside, Logughrigg Park area	CC 000	£3,000	50		New Request
		Consideration of a TRO for Rugby Club area Ambleside and A591 Jenkins Fields are Ambleside	£6,000	£3,000	.000		New Request
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Scales 20mph speed limit extension - additional funding requried to be implemented		£2,000		19/07/2018	To be progressed with various speed limit TRO 2020
		A5092 40mph extension - Farmers Arms through to Penny Bridge - additional funding requried to be implemented		22,000		19/07/2018	Currently on hold due to Covid-19. Will be progressed as soon as possible in 2020
		Cumbria Way sign 'Pedestrians in the road' Broughton Beck		£1,000		19/07/2018	Works ticket prepared – for completion summer 2020
Low Furness	QSLNPRN30	Loppergarth reflector posts		£500		19/07/2018	Works ordered to be completed summer 2020
		Measures to reduce speeding in Spark Bridge part funded by Cllr Breteton		£3,000		29/01/2020	Works ticket in progress in conjunction with High Furness area contribution
		Greenodd initial options work		£3,500		21/07/2021	Ongoing scheme
		Mill Room, Broughton Beck	£6,000	£500	£0	21/07/2021	Order May 2021
		Main Road, Swarthmoor signs and road markings	7	£2,000		21/07/2021	Ongoing scheme

		Greenodd initial options work		£1,500			Ongoing
		Penny Bridge area further improvement of ped's in road	£6,000	£1,500	£0		Ongoing
		Main Road, Swarthmoor signs and road markings		£3,000			Ongoing
		Speed gun for community speed watch	£6,000	£6,000	£0		New reqeust
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Road safety schemes for village entry treatments (signs and road markings) to Burton-in-Kendal and Holme villages as discussed with the CRASH group		£6,000		29/01/2020	New request in January 2020. Works instruction being progressed for Autumn 2020 implementation
		Gatebeck - traffic management options (to be confirmed once met with PC	£6,000	£5,000	£0	21/07/2021	Completed
Lower Kentdale	QSLNPRN31	Sign for Crooklands / A65 junction opposite Memorial Hall	£0,000	£1,000	£U	21/07/2021	Completed
		Contribution towards resurfacing works (Heversham & Leasgill Princes Way) Further dicussion required with the Network Manager	£6,000	£6,000	£0		Completed
		Contribution towards resurfacing works in the Lower Kentdale Division	£6,000	£6,000	£0		New request
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Additional funding for improvements to Helsington Church Corner	£6,000	£4,550	£0	31/01/2018	Landowner permission requried - NFA possible at this time
		Assessment of speeds on A592 for consideration of speed limit review and future TRO	£6,000	£6,000	£0	29/01/2019	Traffic monitoring completed - report to Member Summer 2020
Lyth Valley	QSLNPRN32	Assessment of speeds on A592 for consideration of speed limit review and future TRO	£6,000	£6,000	£0	30/09/2019	As above
		TO BE REALLOCATED TO LEVENS FOOTPATH WORKS 'Helsington Church corner visibility improvements (pending landowner permission NT) T	£6,000	£6,000	£0	21/07/2021	New request - PREVIOUS ALLOCATION TO BE REALLOCATED
		Levens footpath works	£6,000	£6,000	£0		Ongoing
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status

			Feasibility, costing and designs for a traffic Island / safe crossing on A65 Biggins Road / Biggins Lane junction		£1,000		25/07/2017	Detailed design to be progressed in 2020 / 2021
			Make official shared use cycleway / foot way A65 / Main Street Kirkby Lonsdale Reallocate to TRO parking restrictions A65		£2,000		25/07/2017	Progressed as far as possible no further works planned - transfer funding to TRO Parking restrictions A65
			Allocation to a footway improvement through the Countryside Access Team with YDNPA		£5,000		19/07/2018	Completed - YDNPA works in 2020/2021
			Market Sq, Kirkby Lonsdale- Review of Road Marking and- Signage- Reallocate to TRO parking restrictions A65		£1,500		30/09/2019	Originally allocated in error Reallocated
	dbergh & Kirkby	QSLNPRN33	A new cyclepath just to the north of Levens Hall in a field owned by the estate, to get cyclists off the A6, in Lyth ED working with Cllr Bland.		£4,500		30/09/2019	Being progressed by Mark Brierley
	onsdale	QSLINPRINSS	Zebra crossing installation for Dodgson Croft Kirkby Lonsdale		Privately funded (£25K)		30/09/2019	Safety audit completed. Equipment ordered and works to be programmed early Summer 2020
			A65 Biggins Road / Biggins Lane - Detailed design and costing (including road widening) to accommodate a pedestrian island.	£6,000	£6,000	£0	21/07/2021	Progressing an earlier scheme
			Shared Cycle way footpath improvements Levens Hall Reallocated to TRO parking restrictions A65 (will require a further allocation in future years)	£6,000	£6,000	£0		To be progressed
			Allocation to a footway improvement through the Countryside Access Team with YDNPA	£6,000	£6,000	£0		New request
ı	Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
_	Division	Project Code	Description Surface improvement for rear of North Lonsdale Road from E. end to Hoad View and Steel St to junction (details to confirm with Member)	Total for new			Committee	Status Network team preparing works order
•	Division	Project Code	Surface improvement for rear of North Lonsdale Road from E. end to Hoad View and Steel St to junction (details to confirm with	Total for new	Cost (£)		Committee Approval Date	
	Division	Project Code	Surface improvement for rear of North Lonsdale Road from E. end to Hoad View and Steel St to junction (details to confirm with Member)	Total for new	£6,000		Committee Approval Date	Network team preparing works order
•	Division	Project Code	Surface improvement for rear of North Lonsdale Road from E. end to Hoad View and Steel St to junction (details to confirm with Member) Bus Stop Clear way marking on Oakwood Drive near number 4 Ulverston Market Street- No Entry Sign to be improved at Co-op	Total for new	£6,000 £1,000		Committee Approval Date 19/07/2018 30/09/2019	Network team preparing works order To be progressed
	lverston	Project Code QSLNPRN34	Surface improvement for rear of North Lonsdale Road from E. end to Hoad View and Steel St to junction (details to confirm with Member) Bus Stop Clear way marking on Oakwood Drive near number 4 Ulverston Market Street- No Entry Sign to be improved at Co-op shop Conishead Road - TRO for DYLs on Railway side - funding for	Total for new	£6,000 £1,000 £500	Balance (£)	Committee Approval Date 19/07/2018 30/09/2019 30/09/2019	Network team preparing works order To be progressed To be progressed Consultation began in Spring 2020. Additional
		QSLNPRN34	Surface improvement for rear of North Lonsdale Road from E. end to Hoad View and Steel St to junction (details to confirm with Member) Bus Stop Clear way marking on Oakwood Drive near number 4 Ulverston Market Street- No Entry Sign to be improved at Co-op shop Conishead Road - TRO for DYLs on Railway side - funding for initial consultation. Additional funding requried for formal TRO TRO-Ainsworths Transport services at NLRoad. Establishment of a safety zone near to playground. Ainsworths agreed to pay	Total for new works (£)	£6,000 £1,000 £500 £2,000	Balance (£)	Committee Approval Date 19/07/2018 30/09/2019 30/09/2019	Network team preparing works order To be progressed To be progressed Consultation began in Spring 2020. Additional funding required in 2020 / 2021 Funded by Ainsworth Transport. Options
	lverston	QSLNPRN34	Surface improvement for rear of North Lonsdale Road from E. end to Hoad View and Steel St to junction (details to confirm with Member) Bus Stop Clear way marking on Oakwood Drive near number 4 Ulverston Market Street- No Entry Sign to be improved at Co-op shop Conishead Road - TRO for DYLs on Railway side - funding for initial consultation. Additional funding requried for formal TRO TRO-Ainsworths Transport services at NLRoad. Establishment of a safety zone near to playground. Ainsworths agreed to pay towards scheme.	Total for new	£6,000 £1,000 £500 £2,000 Private Works	Balance (£)	Committee Approval Date 19/07/2018 30/09/2019 30/09/2019 30/09/2019	Network team preparing works order To be progressed To be progressed Consultation began in Spring 2020. Additional funding required in 2020 / 2021 Funded by Ainsworth Transport. Options prepared and scheme progressing spring 2020

		Ulverston town centre 20mph scheme	£6,000	£6,000	£0		Ongoing
		South Terrace Advisory sign forturnign circle	CC 000	£500	00		New Request
		Ulverston town centre 20mph scheme	£6,000		£0		Additional Funding to ongoign request
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		TRO - Church Walk consultation for residents parking scheme		£3,000		30/11/2018	Further proposals being prepared - consultation completed 2019. Options now being completed for formal consultation
		TRO - Residents parking Garden Terrace, one side only and 1-permit per house. Realocated to Signage for Hazel Tree Road-&-Church Walk TRO-		£2,000		30/09/2019	Reallocated
		TRO - DYL by Bici Café, Upper Brook Street		£2,000		30/09/2019	New request - Funding £3,000 to be
		Bollards on Upper Brook Street - on left from Shop onwards.		£1,000		30/09/2019	reallocated to Garden Terrace scheme
Ulverston West	QSLNPRN35	TRO - Allocation to Church Walk residents parking scheme options for statutory consultation		£1,000		30/09/2019	Further proposals being prepared - consultation completed 2019. Options now being completed for formal consultation
		Church Walk TRO	£6,000	£6,000	£0	21/07/2021	Ongoing scheme
		Ulverston town centre 20mph scheme	£6,000	£6,000	£0		Ongoing scheme
		Bollards for pavements in Ulverston Town Centre	£6,000	£3,000			
		Ulverston town centre 20mph scheme	20,000	£3,000	£0		Additional Funding to ongoign request
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Assessment of road safety and pedestrian crossing options near St Oswalds, Burneside		£500		31/01/2018	Assessment completed, report to Member June 2020
		Jack Castling corner works		£2,000		26/03/2018	Allocation to highway improvements with Parish Council

		Firbank Parish - flap signs for diversion (detail to be agreed with parish and Member)		£3,000		19/07/2018	To be progressed
		Lavrock Bridge - funding towards measures including possible bollards to restrict bridge entry		£1,000		19/07/2018	Designs completed - awaiting Member update
		Additional sign / bollards for Back Lane Staveley to prevent vehicles especially HGVs		£1,000		19/07/2018	To be progressed – Summer 2020
		TRO -Speed limit and introduction of Parking Restriction on Main Street, Staveley		£5,000		30/09/2019	Initial consultation November 2019 completed. Next steps on hold due to Cobid-19
Upper Kent	QSLNPRN36	Staveley Parking and Speed limit TRO scheme		£5,000		21/07/2021	Ongoing scheme
		St Oswald's School Burneside measures to assist crossing (yet to be finalised)	£6,000	£1,000	£0	21/07/2021	Ongoing
		Staveley Parking and Speed limit TRO scheme		£1,000			Ongoing
		Grayrigg meaures for the village entry points	ce ooo	£1,000	£0		Ongoing
		Burneside Village signs	£6,000	£500			Ongoing
		Meal Bank Bridge safety measures to protect the bridge		£3,500			Ongoing
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Bend warning signs and speed monitoring for A591 Elleray Rd - Cooks House Corner		£1,500		19/07/2018	Designs to be progressed Spring 2020
		TRO for St Mary's Park, Lake Road and Craig Walk & Droomer Drive - residents parking proposal (future contribution needed for implementation if progressed)	£6,000	£3,000	£0	19/07/2018	Initial consultation completed Dec 19 / Jan 20. Further consultation on hold due to Covid-19
		TRO for St Mary's Park, Lake Road and Craig Walk	CG 000	£5,000	60	21/07/2021	Ongoing scheme
Windermere		Droomer Drive - initial options	£6,000	£1,000		21/07/2021	New request

	Dropped Kerb for wheelchair ac	ccess Princes's Road		£1,400		Ongoing
	College Road Consideration of	improvement scheme		£3,100	£1,500	Ongoing
	Droomer Drive area parkign rev	view	SC 000	£1,500	60	New Request
	Contribution towards Traffic cal	ming repair work Calife Avenue	£6,000	£4,500	£0	New Request
Total			Budget	Proposed for approval	Remaining to commit	
. 513.			£108,000	£69,400	£38,600	